UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS 4th Quarter, CY 2022

City: Batangas City

| Programs or Projects | Location | Total Cost | Date Started | Target Date of Completion | Project Status | | Number of | |
|---|--------------------------------------|---------------|-------------------|------------------------------|-----------------|--------------------------------|--------------------|--------------------|
| | | | | | % of Completion | Total Cost Incurred to Date | Extensions, if any | Remarks |
| SOCIAL DEVELOPMENT | | | | | | | | |
| ECONOMIC DEVELOPMENT | | | | | | | | |
| ECONOMIC DEVELOPMENT Payment for the supply and delivery of submersible pump | OCVAS Bolbok, Batangas City | 1,465,480.00 | November 2, 2022 | | 100% | 1,465,480.00 | | 300-2022-11-00014 |
| Payment for the supply and delivery of Button Sewing Machine and embroidery machine | OCVAS Bolbok, Batangas City | 53,845.00 | November 8, 2022 | | 100% | 53,845.00 | | 300-2022-11-000147 |
| Road Network | | | | | | | | |
| Construction of Riprap at Dalig, Batangas City | Dalig, Batangas City | 4,915,800.00 | December 22, 2022 | May 11, 2023 | 100% | 4,915,800.00 | | 300-2022-07-000165 |
| Construction of Pier Liponpon, Isla Verde | Isla Verde, Batangas City | 9,768,289.04 | December 16, 2022 | November 1, 2023 | 100% | 9,768,289.04 | | 300-2022-11-000152 |
| Rehabilitation / Improvement of the Roofing System of City Public Market No. 1 (Unang Palengke) | Public Market 1, Batangas City | 14,997,849.80 | December 22, 2022 | July 26, 2023 | 100% | 14,997,849.80 | | 300-2022-11-000168 |
| Improvement of Multi-Purpose Covered Court at Bubi, Dumantay, Batangas City | Bubi, Dumantay, Batangas City | 4,778,500.00 | August 22, 2022 | January 9, 2023 | 100% | 4,778,500.00 | | 300-2022-07-000072 |
| Improvement / Renovation of Multipurpose Hall at Banaba West, Batangas City | Banaba West, Batangas City | 2,148,800.00 | December 16, 2022 | March 14, 2023 | 100% | 2,148,800.00 | | 300-2022-11-000148 |
| Construction of Multipurpose Covered Court (Phase I) at Gulod Labac, Batangas City | Gulod Labac, Batangas City | 11,994,880.00 | December 16, 2022 | May 25, 2023 | 100% | 11,994,880.00 | | 300-2022-11-000149 |
| Repair Rehabilitation of Multipurpose Covered Court Dela Paz Proper, Batangas City | Dela Paz Proper, Batangas City | 1,498,000.00 | December 22, 2022 | March 12, 2023 | 100% | 1,498,000.00 | | 300-2022-11-000157 |
| Rehabilitation / Improvement of Multipurpose Hall at Mahacot Silangan, Batangas City | Mahacot Silangan, Batangas City | 2,313,000.00 | December 22, 2022 | April 13, 2023 | 100% | 2,313,000.00 | | 300-2022-11-000160 |
| Construction of Multipurpose Covered Court (COMPLETION) at Concepcion, Batangas City | Concepcion, Batangas City | 2,006,660.10 | December 22, 2022 | March 12, 2023 | 100% | 2,006,660.10 | | 300-2022-11-000161 |
| Rehabilitation/Concreting of Barangay Road at Pinamucan Silangan | Pinamucan Silangan, Batangas City | 978,680.00 | October 21, 2022 | December 12, 2022 | 100% | 978,680.00 | | 300-2022-08-000098 |
| Rehabilitation/Concreting of Barangay Road at Pinamucan Ibaba | Pinamucan Ibaba, Batangas City | 2,934,880.00 | October 21, 2022 | December 20, 2022 | 100% | 2,934,880.00 | | 300-2022-08-000099 |
| Rehabilitation/Concreting of Barangay Road at Bilogo-Maapaz at Bilogo (Phase II) | Bilogo (Phase II), Batangas City | 4,888,651.00 | October 21, 2022 | January 13, 2023 | 100% | 4,888,651.00 | | 300-2022-07-000061 |

| Programs or Projects | Location | Total Cost | Date Started | Target Date of Completion | Project Status | | Number of | |
|---|--|--------------|-------------------|------------------------------|-----------------|-----------------------------|--------------------|--------------------|
| | | | | | % of Completion | Total Cost Incurred to Date | Extensions, if any | Remarks |
| Rehabilitation/Concreting of Barangay Road at Tabangao Dao | Tabangao Dao, Batangas City | 977,880.00 | October 21, 2022 | December 12, 2022 | 100% | 977,880.00 | | 300-2022-08-000100 |
| Rehabilitation/Concreting of Barangay Road at Bucal | Bucal, Batangas City | 978,500.00 | October 21, 2022 | December 8, 2022 | 100% | 978,500.00 | | 300-2022-08-000112 |
| Rehabilitation/Concreting of Barangay Road at Soro-Soro Ilaya | Soro-soro Ilaya, Batangas City | 1,470,000.00 | October 21, 2022 | December 12, 2022 | 100% | 1,470,000.00 | | 300-2022-08-000101 |
| Rehabilitation/Concreting of Barangay Road at Soro-Soro Karsada | Soro Soro Karsada, Batangas City | 978,500.00 | October 21, 2022 | December 8, 2022 | 100% | 978,500.00 | | 300-2022-08-000102 |
| Rehabilitation/Concreting of Barangay Road at Banaba East | Banaba East, Batangas City | 977,880.00 | October 21, 2022 | December 8, 2022 | 100% | 977,880.00 | | 300-2022-08-000103 |
| Rehabilitation/Concreting of Barangay Road at Gulod Itaas | Gulod Itaas, Batangas City | 977,880.00 | October 21, 2022 | December 8, 2022 | 100% | 977,880.00 | | 300-2022-08-000014 |
| Rehabilitation/Concreting of Barangay Road at Mahacot Kanluran | Mahacot Kanluran, Batangas City | 1,466,880.00 | October 21, 2022 | December 24, 2022 | 100% | 1,466,880.00 | | 300-2022-08-000105 |
| Rehabilitation/Concreting of Barangay Road at Malibayo | Malibayo, Batangas City | 1,998,800.00 | December 20, 2022 | February 26, 2023 | 100% | 1,998,800.00 | | 300-2022-11-000150 |
| Rehabilitation/Concreting of Barangay Road at Tinga Itaas | Tinga Itaas, Batangas City | 999,000.00 | December 20, 2022 | February 10, 2023 | 100% | 999,000.00 | | 300-2022-11-000151 |
| Concreting of Barangay Road, Bolbok (Lourdes Subd. Aquarius St.,) | Bolbok (Lourdes Subdivision., Aquarius St.), Batangas City | 863,880.00 | December 28, 2022 | February 6, 2023 | 100% | 863,880.00 | | 300-2022-11-000155 |
| Asphalt/ Overlaying Interior Natividad St. (Near Golden Gate Hospital) | Natividad St., (Near Golden Gate Hospital), Batangas City | 1,086,228.18 | December 28, 2022 | January 17, 2023 | 80% | 868,982.54 | | 300-2022-11-000156 |
| Asphalt/ Overlaying Interior Sampalok Road at Sta Rita Karsada | Sampalok Road at Sta Rita Karsada, Batanags City | 1,631,700.00 | October 21, 2022 | November 6, 2022 | 97% | 1,582,749.00 | | 300-2022-11-000158 |
| Rehabilitation / Concreting of Barangay Road at San Miguel | San Miguel, Batangas City | 1,855,107.95 | December 28, 2022 | February 26, 2023 | 82% | 1,521,188.52 | | 300-2022-11-000159 |
| Rehabilitation / Concreting of Barangay Road at Malalim | Malalim, Batangas City | 5,000,000.00 | December 28, 2022 | March 22, 2023 | 15% | 750,000.00 | | 300-2022-11-000164 |
| Asphalt/Overlay at Tolentino Road from Corner Philippine Red Cross to Lion's Marker | Tolentino Road from Corner Philippine Red Cross to Lion's Marker | 8,938,365.41 | December 28, 2022 | January 17, 2023 | 95% | 8,491,447.14 | | 300-2022-11-000166 |
| Asphalt/Overlay at Villa Peñafrancia Subdivision, Bolbok | Villa Peñafrancia Subdivision, Bolbok, Batangas City | 9,768,289.04 | December 28, 2022 | January 17, 2023 | 100% | 9,768,289.04 | | 300-2022-11-000167 |
| ENVIRONMENTAL MANAGEMENT | | | | | | | | |
| Construction/Rehabilitation of Sea Wall at San Andres, Isla Verde | San Andres, Isla Verde, Batangas City | 2,545,000.00 | October 21, 2022 | January 9, 2023 | 100% | 2,545,000.00 | | 300-2022-08-000120 |
| Construction/Rehabilitation of Sea Wall at San Agapito, Isla Verde | San Agapito, Isla Verde, Batangas City | 2,543,800.00 | October 21, 2022 | January 9, 2023 | 100% | 2,543,800.00 | | 300-2022-08-000107 |

| Programs or Projects | Location | Total Cost | Date Started | Target Date of Completion | Project Status | | Number of | |
|---|---|--------------|------------------|------------------------------|-----------------|-----------------------------|--------------------|--------------------|
| | | | | | % of Completion | Total Cost Incurred to Date | Extensions, if any | Remarks |
| Construction/Rehabilitation of Sea Wall at San Antonio, Isla Verde | San Antonio, Isla Verde, Batangas City | 2,542,500.00 | October 21, 2022 | January 9, 2023 | 100% | 2,542,500.00 | | 300-2022-08-000108 |
| Construction/Rehabilitation of Sea Wall at San Agustin Silangan, Isla Verde | San Agustin, Silangan, Isla Verde | 2,813,000.00 | October 21, 2022 | January 9, 2023 | 100% | 2,813,000.00 | | 300-2022-08-000111 |
| Construction/Rehabilitation of Sea Wall at San Agustin Kanluran, Isla Verde | San Agustin, Kanluran, Isla Verde | 2,542,000.00 | October 21, 2022 | January 9, 2023 | 100% | 2,542,000.00 | | 300-2022-08-000109 |
| Construction/Rehabilitation of Sea Wall at Liponpon, Isla Verde | Sea Wall at, Liponpon, Isla Verde, Batangas City | 2,598,000.00 | October 21, 2022 | December 20, 2022 | 100% | 2,598,000.00 | | 300-2022-08-000110 |
| Construction of Drainage System at Paharang West, Batangas City | Paharang West, Batangas City | 1,994,900.00 | October 21, 2022 | December 28, 2022 | 100% | 1,994,900.00 | | 300-2022-08-000118 |
| Construction of Seawall at Dela Paz Pulot Aplaya, Batangas City | Dela Paz Pulot Aplaya, Batangas City | 1,009,716.15 | October 21, 2022 | December 8, 2022 | 100% | 1,009,716.15 | | 300-2022-08-000119 |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

sgd.

MANOLO M. PERLADA

City Budget Officer

sgd.
BEVERLEY ROSE A. DIMACUHA
City Mayor